

ACTIVITY WISE TARGET OF HPPTCL TRANSMISSION PROJECTS

S. No.	Description of Project	COD	Land Acquisition	Forest Clearance	Issue of NIT	Opening of Tenders	Detailed Award	Approval of Design/ Drg.	Supply of Material	Erection	Testing & Commissioning
	Domestic										
1	33/132kV, 2x50/63MVA sub station at Fozal	December, 2013	Completed	Aug,12	Completed	Completed	Sep,12	Jan,13	Aug,13	Oct,13	Dec,13
2	LILO of 220kV Prini - Nalagarh line at Fozal	November, 2013	Nov,12	Dec,12	Completed	Completed	Completed	Completed	Feb,13	Oct,13	Nov,13
3	132kV Tangnu Romai HEP to Sunda Line	June, 2014	Aug,13	Aug,13	Oct,12	Nov,12	Jan,13	Jun,13	Oct,13	May,14	Jun,14
4	220kV Tidong-I HEP to Kashang Line	June, 2014	Aug,13	Aug,13	Oct,12	Nov,12	Jan,13	Jun,13	Oct,13	May,14	Jun,14
	ADB Tranch-I										
1	22/66/220 kV sub station at Bhoktoo with LILO of one circuit of 220 kV Kashang-Bhaba D/C Line	August, 2013	Completed	Completed	Completed	Completed	Completed	Nov,12	May,13	Aug,13	Aug,13
2	220 kV D/C (Twin MOOSE) line from Hatkoti to 220/400kV Pragati Nagar sub station	January, 2014	Jan,13	Jan,13	Completed	Completed	Oct,12	Apr,13	Aug,13	Dec,13	Jan,14
3	220/400 kV, 1x315 MVA sub station at Pragati Nagar with LILO of both circuits of 400 kV Jhakri- Abdullapur D/C Line	November, 2014	Completed	Not required	Sep,12	Oct,12	May,13	Nov,13	July,14	Oct,14	Nov,14
4	66/220/400 kV sub station at Wangtoo with LILO of both circuits of 220 kV Kashang- Bhaba D/C Line and LILO of both circuits of 400 kV Wangtoo- Abdullapur D/C Line	220kV- March, 2015; 400kV- September,2015	Dec,12	Dec,12	Completed	Aug,12	Mar,13	220kV- Sep,13; 400kV- Dec,13	220kV- May,14 400kV- Dec,14	220kV- Dec,14; 400kV- Jul,15	220kV- Mar,15; 400kV- Sep,15

	ADB Tranch-II										
1	a) 33 kV D/C line from 33 kV Palchan switching station to 33/220 kV sub station in the yard of Allain Dhaungan HEP	June, 2014	Feb,13	Feb,13	Completed	Aug,12	Mar,13	Aug,13	Feb,14	May,14	Jun,14
	b) 33 kV Switching station at Palchan	January, 2015	Completed	Not required	Dec,12	Feb,13	Sep,13	Jan,14	Sep,14	Nov,14	Jan,15
2	a) 66 kV Switching station at Urni	April, 2015	Completed	Not required	Dec,12	Feb,13	Oct,13	Apr,14	Nov,14	Feb,15	Apr,15
	b) 66 kV D/C Line from 66 kV Switching station at Urni to Wangtoo Sub station	April, 2015	Jun,13	Jun,13	Dec,12	Feb,13	Nov,13	Apr,14	Oct,14	Mar,15	Apr,15
3	a) 33/220 kV, 50/63 MVA P.S at Lahal	August, 2015	Sep,12	Not required	Dec,12	Feb,13	Nov,13	May,14	Jan,15	May,15	Aug,15
	b) 220 kV Line from 33/220 kV Lahal sub station to 220 kV yard of Budhil HEP	August, 2015	June,13	June,13	Dec,12	Feb,13	Nov,13	Jul,14	Dec,14	June,15	Aug,15
4	220 kV Switching Station at Hatkoti	September, 2015	Mar,13	Jul,13	Dec,12	Feb,13	Nov,13	May,14	Jan,15	June,15	Sep,15
5	220 kV D/C (Twin MOOSE) Transmission Line from Sunda to Hatkoti	October, 2015	Jul,13	Jul,13	Feb,13	Apr,13	Jan,14	Aug,14	Mar,15	Jul,15	Oct,15
6	132/220 kV, 2x100 MVA Pooling Station at Sunda	October, 2015	Feb,13	Feb,13	Jan,13	Mar,13	Dec,13	Jun,14	Feb,15	July,15	Oct,15
7	33/132 kV, 2x25/31.5 MVA sub station at Chambi (Shahpur) with LILO of 132 kV Kangra- Dehra S/C Line	Stn- February, 2016; Line- January, 2016	Stn-Nov,13; Line-Apr,14	Stn-Nov,13; Line-Apr,14	Stn- May,13; Line- Aug,13	Stn-Jul,13; Line- Sep,13	Stn-Apr,14; Line-Jun,14	Stn-Oct,14; Line-Nov,14	Stn- Jun,15; Line- Jun,15	Stn- Nov,15; Line- Nov,15	Stn- Feb,16; Line- Jan,16
8	33/132 kV sub station at Pandoh+LILO of one circuit of 132 kV Bajaura- Kangoo D/C Line	Stn- February, 2016; Line- January, 2016	Stn-Nov,13; Line-Apr,14	Stn-Nov,13; Line-Apr,14	Stn- May,13; Line- Aug,13	Stn-Jul,13; Line- Sep,13	Stn-Apr,14; Line-Jun,14	Stn-Oct,14; Line-Nov,14	Stn- Jun,15; Line- Jun,15	Stn- Nov,15; Line- Nov,15	Stn- Feb,16; Line- Jan,16
9	220 kV D/C line (Twin MOOSE) from Charor to 400/220 kV Banala sub station of PGCIL	April, 2016	Feb,14	Feb,14	May,13	Jul,13	Apr,14	Nov,14	Jun,15	Feb,16	Apr,16
10	33/132 kV Sub Station at Barsaini	March, 2016	Apr,13	Not required	Jun,13	Aug,13	May,14	Nov,14	Aug,15	Dec,15	Mar,16

11	132 kV D/C line from Barsaini to 132/220 kV sub station at Charor	April, 2016	Feb,14	Feb,14	May,13	July,13	Apr,14	Nov,14	Jun,15	Feb,16	Apr,16
12	132/220 kV sub station at Charor	May, 2016	Aug,13	Not required	Aug,13	Oct,13	Jul,14	Jan,15	Oct,15	Feb,16	May,16
13	a) 33/132 kV, 1x50/63 MVA sub station Banjal	December, 2016	Aug,14	Aug,14	Mar,14	May,14	Feb,15	Aug,15	May,16	Sep,16	Dec,16
	b) 132 kV S/C line on D/C towers from Banjal to Kurthala	December, 2016	Jun,14	Jun,14	Jan,14	Mar,14	Dec,14	Aug,15	Apr,16	Oct,16	Dec,16