



H.P. Power Transmission Corporation Limited  
(A State Govt. Undertaking)  
Barowalias House, Khalini, Shimla-171002  
(Telefax: 0177-2626284)

No. HPPTCL/STU-Vol-IV/2016-2409-38

Dated:- 29-6-16

To

The Managing Director,  
HPSEB Limited,  
Vidyut Bhawan, Kumar House,  
Shimla-171004.

Subject: - 43<sup>rd</sup> Meeting of STU Coordination Committee held under the chairmanship of Addl. Chief Secretary (Power), GoHP at Shimla on 16.6.2016-Minutes of Meeting.

Sir:

Minutes of 43<sup>rd</sup> meeting of STU Coordination Committee held on 16.6.2016 are enclosed for information and necessary action please. Minutes have also been hosted on the official web site of HPPTCL i.e. [www.hpptcl.gov.in](http://www.hpptcl.gov.in).

Yours faithfully,


General Manager (Contracts & Design)

Copy to:-

1. Sr. P.S. to Addl. Chief Secretary (Power), GoHP, Shimla-171002 for information of Addl. Chief. Secretary please.
2. Director; Energy Directorate, Shanti Bhawan, Phase-III, Sector-VI, New Shimla-171009 for information and necessary action please.
3. Special Secretary (Power) to GoHP, Shimla-2 for information and necessary action please.
4. Managing Director, HPPTCL, Barowalias House, Khalini, Shimla-171002 for information please.
5. Director (Planning & Contracts), HPPTCL, Barowalias House, Khalini, Shimla-171002 for information please.
6. Director (Projects), HPPTCL, Barowalias House, Khalini, Shimla-171002 for information please.

7. Director (Electrical), HPPCL, Himfed Bhawan, Panjari, Old MLA Quarters, Shimla-171005 for information and necessary action please.
8. Sh. C.M. Walia, Secretary General, HPPF, Top Floor, Uttam Bhawan (near 103 Tunnel), Shimla-171004 (Ph: 0177-2810466 for information and necessary action please.
9. Chief Executive Officer, Himurja, Urja Bhawan, SDA Complex, Kasumpti, Shimla-171009 for information and necessary action please.
10. Superintending Engineer, HP Load Despatch Society, SLDC Complex, Totu, Shimla-11 for information and necessary action please.
11. M/S Kapil Mohan & Associates Hydro Power Private Limited, SCO 140-141, Sector-34 A, Chandigarh (UT) (Fax No. 0172-2602863) for information and necessary action please.
12. Sh. S.N. Kapur, Gyamba House, South End, Lane-IV, Sector-1, New Shimla-9 (Fax No. 0177-2670013) for information and necessary action please.
13. M/S NSL Tangnu Romai Power Generation Private Limited, B-127, First Floor, Sector-2, Noida-201301 (U.P) (Fax. No. 0177-2670297) for information and necessary action please.
15. M/S Sai Engg. Foundation, Sai Bhawan, Sector 4, New Shimla for information and necessary action please.
16. M/S Fozal Power Pvt. Ltd, 1421-23, Ansal Tower, 38, Nehru Place, New Delhi-110099 (Fax No. 011-26281910) for information and necessary action please.
17. M/S Kunchanjunga Power Company (P) Ltd, Distt. Gautam Budh Nagar, B-37, Sector-1, Noida-201301, U.P for information and necessary action please.
18. Sh. O.P. Ajmera, Chief Executive Officer, AD Hydro Power Limited, Bhilwara Towers, A-12, Sector-1, Noida-201301 (NCR-Delhi) for information and necessary action please.
19. M/S GMR Bajoli Holi Hydro Power Private limited, Airport Building, 302, New Udan Bhawan complex, Near terminal-3, IGI Airport New Delhi-1100037 for information and necessary action.
20. M/S Darjeeling Power Limited, Empire House, 3<sup>rd</sup> Floor, Dr. D.N. Road, Fort Mumbai-400001 (Fax No. 0177-2645108) for information and necessary action please.

21. M/S Raj Hydro Power Projects, Village Jiskun, P.O. Jakha, Tehsil Dodra Kwar, Distt. Shimla for information and necessary action please.
22. M/S ARVS Construction Pvt. Ltd, 8-228/926/A, Rehmat Nagar, YousfGuda, Hyderabad for information and necessary action please.
23. M/S Pramod Dutta, Village Kahgaon, P.O. Pujarli Via Jubbal Distt. Shimla for information and necessary action please.
24. M/S Bradasar Power (P) Limited, VPO Sheel, Tehsil Rohroo, Distt. Shimla for information and necessary action please.
25. M/S Aali Dodra Kwar Power (P), Old Telecom building, Gangtoli, Rohroo, Distt. Shimla for information and necessary action please.
26. M/S Bharasar Hydro Power Project Private Limited, House No. 5, Dogra Estate, Housing Board, Jakhu, Shimla for information and necessary action please.
27. M/S Chenab Power Private, Pirta Niwas, Majitha House, Shimla-171002 for information and necessary action please.
28. M/S RKC Hydro Power Projects, H/No-HIG-299Rakkar Colony- Una (HP)-174307 for information and necessary action please.
29. M/S Chureshwar Hydro Power, VPO Chaupal, Distt. Shimla for information and necessary action please.
30. Sr. Manager (P & A), HPPTCL, Barowalias House, Khalini, Shimla-171002 for information and necessary action please.

  
General Manager (Contracts & Design)

**Summary Record of discussions in the 43<sup>rd</sup> meeting of STU  
Coordination Committee held on 16.6.2016 under the  
chairmanship of Addl. Chief Secretary (Power)**

The 43<sup>rd</sup> meeting of STU Coordination Committee was held on 16.6.2016 under the chairmanship of Addl. Chief Secretary (Power) in the Chief Secretary Conference room of H.P. Govt. Secretariat to discuss various agenda items circulated vide HPPTCL letter No. HPPTCL/STU-Vol-IV/2016-2079-2109 dated 10.6.2016. The List of participants is as per **Annexure-III**. During the discussions, following decisions were taken/action noted:

1. **Progress Review of Various Transmission Projects in different river basins under implementation by HPPTCL :-**
  - Progress of various ongoing transmission projects was reviewed and after detailed deliberations, commissioning schedules of various transmission projects projected by HPPTCL were agreed upon, The list of transmission projects along with commissioning dates is as per **Annexure-I**.
  - ACS (Power) underscored the need to strictly adhere to the committed time lines and directed HPPTCL to take all measures to complete the projects by the committed time lines.
  
2. **220/66/22 kV Bhoktoo sub station:**
  - Representative of Sai Engg. Foundation requested to advance the commissioning of 66/22 kV portion of Bhoktoo sub station to facilitate evacuation of Shyang and Tangling SHEPs during peak generation which are evacuating their power at 22 kV level through HPSEBL distribution system.
  - Committee cautioned that advancing of commissioning of transmission projects of HPPTCL may result in compromising with the quality of construction and therefore, HPPTCL may not be forced to advance the

time lines finalized by them now, but the revised time lines must be ensured.

- It was also agreed that developers of Shyang and Tangling HEPs shall deposit the requisite cost for 2 Nos. 22 kV GIS feeder bays kept for them at Bhoktoo sub station as per the Connectivity approval.

*Action:- M/S Sai Engg. Foundation/ M/S Tangling Power/ HPPTCL*

3. **400/220/66 kV sub station at Wangtoo:**

- Committee noted that evacuation constraints being faced by generators can be resolved only after the commissioning of Wangtoo sub station which is now targeted for completion in December, 2017.
- Representative of M/S Panchhor Power requested for early augmentation of 2<sup>nd</sup> 66/220 kV, 31.5 MVA transformer at Kotla which is becoming critical for evacuation of power of Small HEPs which have been given connectivity at 66 kV level at Kotla.
- Committee directed HPSEBL to expedite the augmentation of 2<sup>nd</sup> transformer at Kotla and intimate the firm date for the same before next STU meeting.
- M.D, HPPTCL apprised that there are certain issues of local contractors and villagers and they are not allowing L & T to perform for speedy construction of 400/220 kV Wangtoo sub station. In order to discuss their demands, a meeting was held on 11.8.2015 under the chairmanship of Deputy commissioner, Kinnaur. Minutes of the meeting are as per Annexure-II.

- It was decided that Spl. Secretary (Power) shall take up the matter with DC, Kinnaur for early resolution of the pending issues.
- Director (Technical), HPSEBL proposed that till 400/220 kV Wangtoo sub station is commissioned, 220 kV Bhaba –Kunihar line can be LILoed at Jhakri for evacuation through 400 kV lines from Nathpa Jhakri to Nalagarh and Abdullapur. The proposal shall be separately discussed by HPSEBL with SJVNL.

**Action:** *Director (Projects), HPPTCL/Spl. Secretary (Power), GoHP, HPSEBL.*

4. **Commissioning of 33/220 kV Phojal sub station and 220 kV Kashang-Bhaba D/C line:**

- Committee noted and placed on record its appreciation for the concerted efforts of HPPTCL for successful commissioning of 33/220 kV Phojal sub station and 220 kV Kashang Bhaba D/C line on 6.6.2016 and 31.5.2016 respectively as a result of which the stranded power of Small HEPs in Distt. Kullu and Distt. Kinnaur is now being evacuated.

5. **400/220/33 kV sub station at Lahal:**

- Lahal sub station under implementation by HPPTCL is targeted for completion in June, 2018.
- HPSEBL proposed that already commissioned SHEPs in Bharmour valley may be given connectivity at Karian sub station till Lahal is commissioned. However, due to large distances between the two valleys, the proposal was not considered feasible.

6. **Connectivity by Generators:**

- M.D, HPPTCL informed that although HPPTCL is implementing transmission lines and sub stations as per the Master Plan in a time bound manner but in some valleys e.g. in Nirmand area, not even a single

application for connectivity has been received. He expressed apprehensions that under such circumstances the created asset could be a dead investment.

- ACS (Power) expressed concern over mismatch between generation and transmission availability in certain areas. HPPTCL was advised that in those valleys where there is no generation coming in fore seeable future, HPPTCL may consider delaying construction activities in these valleys and concentrate more on those valleys where generation is ready or going to be ready.
- M.D, HPPTCL explained that time lines for transmission projects under implementation by HPPTCL are to be adhered by the terms and conditions of the loan and project agreements signed with ADB and therefore any deviation from the disbursement targets may attract payment of commitment charges to the lending agencies.
- ACS (Power) directed Director, Energy Directorate and Himurja to ensure that realistic time lines of the projects are made available to HPPTCL.

**Action: Director (Energy Directorate)/ CEO, Himurja**

7. M.D, HPPTCL informed the Committee that various generating companies are yet to apply formally for connectivity to HPPTCL though their evacuation arrangements have been included in the Master Plan under execution. The Committee advised for necessary action by all concerned.

**Action: various generating companies.**

8. Representative of M/S KKK Hydro, the developer of Baragaon (4.9 MW) SHP informed the Committee that after commissioning of upstream Baragaon (24 MW) HEP, they are facing loss of generation as there is no discharge

available in natural course of river in the event of planned shut down of Baragaon (24 MW) HEP or sudden grid failure. This is happening because M/S KPCL have surge shaft instead of spillway pipe installed at their plant.

ACS (Power) directed Chief Engineer, Energy directorate to take note of the problem and impose necessary conditions while granting TEC so that down stream projects do not suffer loss of generation under such conditions.

**Action: Chief Engineer, Energy Directorate**



## ANNEXURE-I

<b>Sr. No.</b>	<b>Name of Transmission Project.</b>	<b>Target COD</b>
A	<b>SATLUJ BASIN</b>	
1	22/66/220 kV, (22/66 kV, 2x10 MVA+ 66/220 kV, 31.5 MVA) Pooling station at Bhoktoo + LILO of one circuit of 220 kV Kashang- Bhaba Line in Distt. Kinnaur	22/66 kV portion- <u>July 2016</u> 66/220 kV portion- <u>September, 2016</u>
2.	220 kV Kashang- Bhaba D/C Line in Distt. Kinnaur	Commissioned on <u>31.5.2016</u>
3.	66 kV GIS Switching station at Urni in Distt. Kinnaur	<u>August, 2017</u>
4.	66 kV Urni- Wangtoo D/C Line in Distt. Kinnaur	<u>June, 2018</u>
5.	66/220 kV, 2x80/100 MVA+220/400 kV, 2x315 MVA P.S at Wangtoo+ LILO of both circuits of 220 kV and 400 kV Lines in Distt. Kinnaur	<u>220 kV and 400 kV portions-- December 2017</u>
6	66/22 kV GIS sub station at Nirmand (Bagipul) in Distt. Kullu	<u>December, 2018</u>
7	66 kV Nirmand-Kotla D.C line	<u>October, 2018</u>
B	<b>PABBAR BASIN</b>	
1	22/132 kV sub station in/close to the yard of Tangnu Romai HEP	<u>October, 2018</u>
2	132 kV D/C line from Tangnu Romai HEP to Sunda	<u>August, 2018</u>
3	33/132 kV, 31.5 MVA sub station near Rupin HEP	<u>October, 2018</u>
4	132 kV Rupin-Sunda D/C line	<u>August, 2018</u>
5	66/220 kV sub station in the yard of Sunda sub station with LILO of 66 kV Andhra-Samoli S/C line.	<u>May, 2018</u>
6	132/220 kV, 2x100 MVA sub station at Sunda	<u>May, 2018</u>

7	220 kV Sunda-Hatkoti D/C line	<u>December 2017</u>
8	220 kV Switching station at Hatkoti	<u>March, 2018</u>
9	220 kV Snail-Hatkoti D/C line	<u>December 2017</u>
10	220 kV D/C High Capacity Line from Hatkoti to 220/400 kV P.S near Pragati Nagar	<u>June 2017</u>
11	<u>220/400 kV, 315 MVA P.S near Pragati Nagar+ LILO of both circuits of 400 kV Jhakri- Abdullapur D/C Line</u>	<u>August 2017</u>
12	Addl. 220/400 kV, 315 MVA Transformer at Gumma	<u>December 2017</u>
C	<b>BEAS BASIN</b>	
1	<u>Construction of 33/220 kV GIS Sub Station at Phojal in Naggar Valley Distt. Kullu</u>	<u>Commissioned on 7.6.2016</u>
2	<u>220 kV line from Phojal to LILO point in Distt. Kullu</u>	<u>Commissioned on 7.6.2016</u>
3	<u>33/132 kV GIS SS at Barsaini in Distt. Kullu</u>	<u>March, 2019</u>
4	<u>132 kV Barsaini- Charor D/C line/ Kullu</u>	<u>December 2018</u>
5	<u>132/220 kV, 100 MVA GIS SS at Charor in Distt. Kullu</u>	<u>May, 2018</u>
6	<u>220 kV Charor- Banala D/C line in Distt. Kullu</u>	<u>June 2017</u>
7	<u>33/132 kV, 31.5 MVA GIS SS at Pandoh in Distt. Mandi</u>	<u>June 2017</u>
8	<u>132/220 kV, 2x100 MVA GIS SS at Patti in Distt. Kangra</u>	<u>October, 2018</u>
9	<u>220 kV Dehan-Hamirpur (PG) D.C line</u>	<u>October, 2018</u>
10	<u>33/132 kV, 2x31.5 MVA GIS SS at Chambhi in Distt. Kangra</u>	<u>August, 2018</u>
11	<u>LILO of 132 kV Dehra-Kangra line at Chambhi</u>	<u>July, 2018</u>
12	<u>Addl. 33/132 kV, 31.5 MVA transformer at Pandoh in Distt. Mandi</u>	<u>August, 2018</u>
13	<u>Addl 33/220 kV, 100 MVA transformer at Charor</u>	<u>August, 2018</u>
14	<u>33 kV Switching station at Palchan</u>	<u>December, 2018</u>
15	<u>33 kV Palchan- Prini (ADHPL yard) D/C line</u>	<u>October, 2018</u>
16	<u>33/220 kV, 31.5 MVA sub station in the yard of Allain Dhuangan HEP</u>	<u>May, 2017</u>

<b>D</b>	<b>RAVI BASIN</b>	
1	<u>33/220 kV, 50/63 MVA GIS sub station at Karian in Distt. Chamba</u>	<u>Commissioned at 33 kV level</u>
2	220 kV S/C line on D/C towers between Karian and 400/220 kV Chamera pooling station (PG)/ Chamba	<u>March, 2017</u>
3	33/220/400 kV GIS SS at Lahal in Distt. Chamba	<u>220 kV- October, 2017</u> <u>400 kV–June, 2018</u>
4	220 kV S/C line on D/C towers between Lahal and Budhil HEP in Distt. Chamba	<u>March, 2017</u>
5	220 kV D/C line from Bajoli Holi to Lahal in Distt. Chamba	<u>August, 2018</u>
6	400 kV D/C line from Lahal to 400/220 kV Chamera P.S (PG)/ Chamba	<u>March, 2019</u>
7	66/220 kV GIS SS at Heling with LILO of one circuit of 220 kV Bajoli Holi-Lahal D/C line	<u>October, 2018</u>
8	132/220 kV GIS sub station at Mazra in Distt. Chamba	<u>December, 2018</u>
9	220 kV Mazra-Karian D/C line	<u>November, 2018</u>

# Annex - II

दिनांक 11-08-2015 को सायें चार बजे डॉ नरेश कुमार लठ, भा० प्र० से०, माननीय उपायुक्त महोदय, जिला किन्नौर स्थित रिकांगपियो की अध्यक्षता में हिमाचल प्रदेश पावर ट्रांसमिशन कारपोरेशन लिमिटेड द्वारा निर्माण किये जा रहे 400/220/66 के०वी० पूर्लिंग स्टेशन वांगतू के निर्माण पर श्री महेश्वर जी मंदिर एवम पाश्चर विकास सोसाइटी द्वारा उठाई गई आपति से सम्बंधित बैठक की कार्यवाही विवरण के बारे में तथा उस पर पुनर्विचार करना ।

इस बैठक में निम्नलिखित सरकारी एवं गैर- सरकारी सदस्यों ने भाग लिया:-

1. ई० सुभाष चन्द धीमान, वरिष्ठ प्रबन्धक, हि० प्र० उर्जा० एवम संचार निगम लिमिटेड, परियोजनाए कार्यावित इकाई, भाबानगर ।
2. ई० गौरव अधीर, सहायक अभियन्ता, हि० प्र० उर्जा० एवम संचार निगम लिमिटेड, परियोजनाए कार्यावित इकाई, भाबानगर ।
3. ई० आर कौडल, सहायक अभियन्ता, हि० प्र० लो० नि०, उप - मण्डल भाबानगर ।
4. श्री राजकुमार नेगी, चेयरमैन श्री महेश्वर जी मंदिर कमेटी, कटगाँव ।
5. श्री जहर सिंह प्रधान, श्री महेश्वर जी मंदिर एवम पाश्चर विकास सोसाइटी ।
6. श्री देव-सिंह नेगी, उप-प्रधान, ग्राम पंचायत यांगपा ।
7. श्री जीवन सिंह नेगी, यांगपा - 1 ।


सर्वप्रथम अध्यक्ष महोदय द्वारा इस बैठक में भाग लेने के लिए सरकारी व गैर- सरकारी सदस्यों का बैठक में उपस्थित होने पर स्वांगत किया । तत्पश्चात निम्न मदवार विस्तृत चर्चा की गई :-

1. वांगतू काफनू संपर्क मार्ग को चौड़ा किया जाए व मेटलिंग- टायरिंग की जाए:-

अध्यक्ष महोदय ने बैठक में उपस्थित सहायक अभियन्ता, हि० प्र० लो० नि०, उप-मण्डल भाबानगर को निर्देश दिए कि वह इस कार्य को प्राथमिकता से ले व मेटलिंग- टायरिंग के काम को 2 किलो मीटर आगे भी बढ़ाया जाए तथा इसकी रेपोर्ट 3 दिन में दे ।  
(कार्य० अधिशाषी अभियन्ता, हि० प्र० लो० नि०, मण्डल भाबानगर।)

2. प्रस्तावित पूर्लिंग स्टेशन से काफनू तक स्थानीय लोगों की बिजली आपूर्ति के लिए टावर लगाए जाए :-

अध्यक्ष महोदय ने इस कार्य को शुरू करने हेतु राशि मुबलिक 25 लाख रुपए की स्वीकृति की थी तथा वरिष्ठ अधिशाषी अभियन्ता, हि० प्र० रा० विद्युत् परिषद् लिमिटेड, विधुत डिवीज़न, रिकांगपियो को दे दिये हैं परन्तु उन्होंने उस राशि को दुसरी जगह उपयोग कर लिये ऐसा उन्होंने फोन पर महोदय जी को बताया । महोदय जी ने वरिष्ठ प्रबन्धक, परियोजनाए कार्यावित इकाई, भाबानगर को सम्बंधित आंकलन को तैयार करने व महोदय के कार्यलय को



प्रेक्षित करने को कहा ताकि राशि सीधे आपको दी जाये तथा सही काम के उपयोग में आये। परन्तु उसी समय इसके बारे में महोदय जी की बात प्रबन्ध निदेशक, हि० प्र० रा० विद्युत् परिषद् लिमिटेड, शिमला, हि० प्र० से हुई। उन्होंने बताया कि इस कार्य को हम सम्बंधित वरिष्ठ अधिशाषी अभियन्ता, हि० प्र० रा० विद्युत् परिषद् लिमिटेड, विधुत प्रणाली डिवीज़न, भाबानगर से करवा रहे हैं वह इसका आकलन आपके कार्यालय को राशि की स्वीकृति व देय हेतु प्राथमिकता से भेज देंगे। अध्यक्ष महोदय जी को बताया गया कि इसमें वन विभाग की जमीन आती है तब उन्होंने समिति को आवश्यक औपचारिकताये 15 अगस्त 2015 को पंचायत सभा में पूर्ण करने के उपरांत वरिष्ठ अधिशाषी अभियन्ता, हि० प्र० रा० विद्युत् परिषद् लिमिटेड, विधुत प्रणाली डिवीज़न, भाबानगर के माध्यम से प्रस्ताव इस कार्यालय को प्रेषित करने को कहा।  
(कार्य० वरिष्ठ अधिशाषी अभियन्ता, हि० प्र० रा० विद्युत् परिषद् लिमिटेड, विधुत प्रणाली डिवीज़न, भाबानगर )

3. बिजली बोर्ड के बिजली चलित बेड़ सुरचो रोपवे को ग्रामवासियों के उपयोग हेतु चालु की जाये:  
- महोदय जी को इस बारे में अवगत कराया की आलाकन बना कर वरिष्ठ अधिशाषी अभियन्ता, हि० प्र० रा० विद्युत् परिषद् लिमिटेड, सिविल निर्माण डिवीज़न, भाबानगर में तैयार कर लिया है जिसके बारे में भी महोदय जी की बात प्रबन्ध निदेशक, हि० प्र० रा० विद्युत् परिषद् लिमिटेड, शिमला, हि० प्र० से हुई। उन्होंने बताया कि इस कार्य को हम सम्बंधित वरिष्ठ अधिशाषी अभियन्ता, हि० प्र० रा० विद्युत् परिषद् लिमिटेड, सिविल निर्माण डिवीज़न, भाबानगर से करवा रहे हैं यह काम जल्दी से जल्दी तैयार करवा देंगे।  
(कार्य० वरिष्ठ अधिशाषी अभियन्ता, हि० प्र० रा० विद्युत् परिषद् लिमिटेड, सिविल निर्माण डिवीज़न, भाबानगर / अधीक्षण अभियन्ता, उत्पादन, भाबानगर )

4. वांगतू से गाँव बई तक वैकल्पिक सड़क निर्माण बारे:-  
अध्यक्ष महोदय जी को बताया गया कि इसमें वन विभाग की जमीन आती है तब उन्होंने समिति को आवश्यक औपचारिकताये 15 अगस्त 2015 को पंचायत सभा में पूर्ण करने के उपरांत हिमाचल प्रदेश लोक निर्माण विभाग के माध्यम से प्रस्ताव इस कार्यालय को प्रेषित करे।  
(कार्य० अधिशाषी अभियन्ता, हि० प्र० लो० नि०, मण्डल भाबानगर।)

5. कटगावँ और यांगपा में बिजली बोर्ड की खाली पड़ी जमीन शांगो गाँव और यांगपा स्कूल के लिए जगह दी जाए:-  
अध्यक्ष महोदय ने समिति से कहा कि जमीन हस्ताक्षण के कागजात पटवारी से तैयार कर उ० म० अधिकारी ( ना० ) निचार के कार्यालय को प्रेषित करे ताकि सम्बन्धित बोर्ड से मामला उठाया जाए।  
( कार्य० अधीक्षण अभियन्ता जनरेशन , एच० पी० पी० एस० बी० भाबानगर / समिति )

6. भाबा घाटी के हर एक गाँव में सीवरेज लाइन की वयस्था की जाए:- इस कार्य बारे में अध्यक्ष महोदय जी ने समिति से कहा कि रिकांगपियो कार्यालय में 3 दिन बाद मिले ताकि आवश्यक औपचारिकताये पूर्ण करने के पश्चात् सम्बन्धित विभाग के माध्यम से प्रस्ताव इस कार्यालय को प्रेषित कराया जा सके ।

( कार्य० अधिशाषी अभियन्ता, सिंचाई एवं जन सवास्थ्य विभाग पेओ/ समिति । )

7. भाबा घाटी के हर एक गाँव में अग्निशमन सेवा की व्यवस्था की जाये:-

इस बारे में अध्यक्ष महोदय जी ने कहा है कि अग्निशमन यंत्र हर जगह नहीं लगाए जा सकते, लेकिन हर पंचायत घर में FIR Extenguisher लगाने के लिए म/स ल & टी को आदेश दिए जिनको देने के लिये म/स ल & टी ने सहमति जताई और कहा कि जल्दी लागा दिये जायेंगे ।

( कार्य० म/स ल & टी )

8. मिडल स्कूल यांगपा- 2 में खेल मैदान बनाया जाए :-

इस कार्य हेतु अध्यक्ष महोदय ने 5 लाख रुपए की स्वीकृति प्रदान की । जिस बारे औपचारिकताये पूर्ण करने के उपरान्त समिति सम्बन्धित विभाग से प्राकलन तैयार करवाकर प्रस्ताव इस कार्यालय को प्रेषित करें ।


( कार्य० अधिशाषी अभियन्ता हि० प्र० लो० नि० मण्डल भाबानगर )

9. इसके अतिरिक्त प्लांटेशन लगवाने के सम्बन्ध में हुई चर्चा अनुसार यह निर्णय लिया गया कि वन मंडलाधिकारी स्थित रिकांगपियो सम्बन्धित क्षेत्र की मांग पर कैंट प्लांट के तहत पौधरोपण सुनिश्चित करेगे तथा जो FCA के तहत वन विभाग को राशि जमा करवायी है उसको भी सम्बन्धित क्षेत्र की मांग को मध्यनजर उपयोक्त किया जाये ।

( कार्य० डी० एफ० ओ०, किन्नौर स्थित रिकांगपियो )

अध्यक्ष महोदय ने समिति के प्रतिनिधियों से आग्रह किया है कि वे एच० पी० पी० टी० सी० एल० के पूलिंग स्टेशन के निर्माण कार्य पूर्ण करने में अपना सहयोग दें क्योंकि यह कार्य यहां कि भौगोलिक स्थिति के मध्यनजर किन्नौर की जनता के हित में आवश्यक व उचित है । इस पर समिति के प्रतिभागियों ने अपनी सहमती जाहिर की ।

अंत में यह बैठक अध्यक्ष महोदय के धन्यवाद सहित संपन्न हुई ।

  
(डा० नरेश कुमार लठ, भा० प्र० से०)

अध्यक्ष (उपायुक्त), जिला किन्नौर स्थित रिकांगपियो

पृष्ठांकन संख्या:- एन०सी०आर०-एस०डी०क० 3133

दिनांक 01/10/11  
17

प्रतिलिपि निम्नलिखित को सूचनार्थ व आवश्यक कार्यावाही हेतू परेषित की जाती है :-

1. उपायुक्त, जिला किन्नौर स्थित रिकांगपियो ।
2. प्रबन्ध निदेशक, हि० प्र० रा० विद्युत् परिषद् लिमिटेड, शिमला, हि० प्र० ।
3. प्रबन्ध निदेशक, एच्.पी.पी.टी.सी.एल, बरोवालिया हाउस, खलिनी, शिमला-2, हि० प्र० ।
4. डी० एफ० ओ०, किन्नौर स्थित रिकांगपियो ।
5. परियोजना अधिकारी, आई० टी० डी० प०, किन्नौर स्थित रिकांगपियो ।
6. तहसिलदार, तहसील निचार स्थित भावानगर ।
7. अधीक्षण अभियन्ता, उत्पादन वृत्त, हि० प्र० रा० विद्युत् परिषद् लिमिटेड, भावानगर ।
8. अधीक्षण अभियन्ता, परिचालन वृत्त, हि० प्र० रा० विद्युत् परिषद् लिमिटेड, रामपुर ।
9. वरिष्ठ प्रबन्धक, हि० प्र० उर्जा० एवम संचार निगम लिमिटेड, परियोजनाए कार्यावित इकाई, भावानगर ।
10. वरिष्ठ अधिशाषी अभियन्ता, सिविल मॅटेनैन्स डिवीज़न, हि० प्र० रा० विद्युत् परिषद् लिमिटेड, भावानगर ।
11. वरिष्ठ अधिशाषी अभियन्ता, विधुत डिवीज़न, हि० प्र० रा० विद्युत् परिषद् लिमिटेड, रिकांगपियो ।
12. वरिष्ठ अधिशाषी अभियन्ता, विधुत संचार डिवीज़न, हि० प्र० रा० विद्युत् परिषद् लिमिटेड, रिकांगपियो स्थित भावानगर ।
13. अधिशाषी अभियन्ता, हि० प्र० लोक निर्माण विभाग, भावानगर ।
14. अधिशाषी अभियन्ता, हि० प्र० संचाई एवम जन स्वास्थ्य विभाग, रिकांगपियो ।
15. श्री अतुल सिंघल, प्रोजेक्ट मेनेजर, म/स ल & टी, क/ऑफ डेड सुन्ग्रा, भावानगर, जिला किन्नौर, हि० प्र० ।
16. श्री राजकुमार नेगी, चेयरमैन श्री महेश्वर जी मंदिर, कमेटी, तहसील निचार, कटगाँव ।
17. श्री जहर सिंह प्रधान, श्री महेश्वर जी मंदिर एवम पाश्चर विकास सोसाइटी, तहसील निचार, कटगाँव ।

*N. N. N.*  
(नीलम दुल्हा)  
उप मण्डलाधिकारी (नागरिक)  
निचार स्थित भावानगर।

### Annexure-III

List of the Participants present in the 43<sup>rd</sup> meeting of STU Co-ordination Committee held under the chairmanship of Addl. Chief Secretary (Power), GoHP on 16.6.2016 at Shimla.

#### HPPTCL

1. Sh. J.P. Kalta- Managing Director
2. Sh. S.K. Sharda- Director (Planning & Contracts)
3. Sh. Rajesh Thakur- Director (Projects)
4. Sh. V. P. Singh- General Manager (C & D)
5. Sh. J. L. Jamwal- General Manager (Projects)
6. Sh. Kaushlesh Kapoor- AGM (Projects)
7. Sh. S.K. Sharma- DGM (Planning/IT)

#### HPSEB Limited

1. Sh. B.M. Sud- Director (Technical)
2. Sh. S.K. Thakur- CE (SP)
3. Sh. Ram Prakash- SE (SP)
4. Sh. Deepak Uppal- SE, ALDC.
5. Sh. Joginder Singh- SE (Interstate)

#### Energy Directorate

1. Sh. H.M. Dhareula- Chief Engineer
2. Sh. M.G. Thakur- Superintending Engineer

#### HIMURJA

1. Sh. K.L. Thakur- Director

#### M/S KKK Hydro Power (P) Ltd

1. Sh. Mukesh Sharma- Manager



**M/S Brua Hydro Watts (P) Ltd**

1. Sh. Anil Dogra- G.M.

**M/S Darjeeling Power (P) Ltd**

1. Sh. Deepak Bhandari- Liaison Officer

**M/S Panchhor Power (P) Ltd**

1. Sh. S.N. Kapur- Director

**M/S Greenko Power (P) Ltd**

1. Sh. D.P. Reddi- G.M.

**M/S ADHPL**

1. Sh. Rajesh Bhandari- AVP  
2. Sh. Pradeep Sharma- Manager

**M/S GMR Hydro**

1. Sh. Ravi S. Thakur- P.R.O  
2. Sh. Satish Tomar-

**M/S Sai Engineering Foundation**

1. Sh. Vinod Bist- Director (Electrical)

**M/S Tangling HEP**

1. Sh. Munish Sharma- Director (Hydro)

**M/S Chenab Power Pvt. Ltd**

1. Sh. Rajender Kumar Pirta- Director